ASHBROOK DRIVE ROADWAY IMPROVEMENTS

Activity ID	Activity Name	Original Duration	Early Start	Early Finish
A1000	Mobilization	1	26-Nov-18	26-Nov-18
A1010	Traffic Control	1	27-Nov-18	27-Nov-18
A1020	Saw Cutting for Curb	3	27-Nov-18	29-Nov-18
A1030	Remove Curb Sidewalk & Driveways 10+50 to 30+00 (R)	15	29-Nov-18	19-Dec-18
A1040	Form & Pour Curb & Driveways 10+50 to 30+00 (R)	30	30-Nov-18	10-Jan-19
A1050	Form and Pour Sidewalks 10+50 to 30+00 (R)	20	18-Dec-18	14-Jan-19
A1060	Remove Driveways and Sidewalk 30+00 to 42+00 (R)	15	14-Jan-19	01-Feb-19
A1070	Pour Driveways and Sidewalks 30+00 to 42+00 (R)	25	15-Jan-19	18-Feb-19
A1080	Remove Sidewalk and Drivewayson Cabot Drive	4	19-Feb-19	22-Feb-19
A1090	Pour Sidewalk and Driveways on Cabot Drive	10	20-Feb-19	05-Mar-19
A1100	Remove Driveways & Sidewalk 42+73 to 30+00 (L)	10	06-Mar-19	19-Mar-19
A1110	Pour Driveways and Sidewalk 42+73 to 30 (L)	20	07-Mar-19	03-Apr-19
A1120	Remove Driveways and Sidewalk 30+00 to 10+00 (L)	12	20-Mar-19	04-Apr-19
A1130	Pour Driveways and Sidewalk 30+00 to 10+00 (L)	20	21-Mar-19	17-Apr-19
A1140	Mill Ashbrook and Cabot	3	18-Apr-19	22-Apr-19
A1150	Pavement Patch Ashbrook	10	23-Apr-19	06-May-19
A1160	Overlay Ashbrook and Cabot	3	07-May-19	09-May-19
A1170	Pavement Markings	2	10-May-19	13-May-19
A1180	Clean-Up & Seeding	1	14-May-19	14-May-19